

PEARCE CREEK TARGET SCHEDULE

START CONSTRUCTION OF LINER FALL 2014 (now Fall 2015)
IN ORDER TO ACHIEVE NEED ONLINE DATE OF FALL 2015 (now March 2017)

EVENT	COMPLETE BY MILESTONE (end of month indicated)
MDE letter to USACE – liner needed	October 2013 (COMPLETE)
USACE responds to MDE’s Oct. 21 letter	December 2013 (COMPLETE)
Agreement among MDE and MPA as to what form of agreement on the water supply replacement would be adequate to enable MDE to issue a WQC*	December 2013 (COMPLETE)
Signed MOU among appropriate parties for water supply replacement which is contingent on use of the Pearce Creek DMCF and provides as much assurance as possible regarding the availability of funds for the water supply replacement.*	May 2014 June 2014 (COMPLETE)
USACE submits WQC application to MDE	June 2014 (COMPLETED on July 1)
MDE evaluates WQC application and issues public notice	July 2014 (Completed in September)
USACE prepares liner Plans and Specs. (8 mos.) – informal discussions between USACE and MDE ongoing during this 8-month period	July 2014
MDE holds public hearing	August 2014 (Held on September 27)
MDE responds to comments on public notice/hearing and decides whether to issue WQC	December 2014 *** (WQC issued December 19)
USACE advertises/awards construction contract (2 mos.)**	January 2015 *** (Completed September)
USACE issues NTP for construction	March 2015 *** (Completed October)
Liner construction	February 2017 ***
Ready to receive dredged material for 2016/2017 dredging season	March 2017 ***

*MPA’s replacement of the water supply would only occur if Pearce Creek can be used for dredged material placement.

**This step and all subsequent steps proceed only if a WQC can be issued.

(Schedule approved by Executive Committee Dec. 20, 2013. Schedule revised for items noted with *** at November 21, 2014 meeting.).

